

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PRED – Kadapa District – Heritage Corridor - "Providing Infrastructure amenities to Sri Annamacharya Project Kadapa District – Extension of Agreement Time – Permission accorded -Orders – Issued.

= = = = =

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

G.O.Rt.No.1989

Dated:28-12-2011.

Read the following:

From CE, PR, Lr.No.AEE8/(PR)/Heritage Corridor-Kadapa/
/09, Dt.09.05.2011.

ORDER:-

In the circumstances reported by the Chief Engineer,Panchayat Raj, Hyderabad in his letter read above Government after careful examination of the proposal hereby accord post facto Extension of Agreement Time from 04.02.2011 to 21.10.2011 for a period of (259days) without penalty as the delay is due to change of site of construction,designs and drawings are modified for the work "Providing Infrastructure amenities to Sri Annamacharya Project Kadapa District.

2. The Chief Engineer Panchayat Raj, Department, Hyderabad shall take necessary action accordingly.

3. A copy of this order is available on the internet and can be access at the address: www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer (PR),
Hyderabad.

Copy to:
The Superintending Engineer,
Panchayat Raj Department, Kadapa District.,
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER